



## STS 903 Appendix 6. Schedule D – Recycled Water Inspection Report

## **Development Details**

Deed No:		
Location / Estate Name and Stage:		
Contractor:		
Subdivision of: lots(s) into lots.		
Stage: of		
No. of lots inspected on this sheet:		
Inspection Results		
For Each Drilling (Drinking Wat	er & Recycled Wa	ater)
Criteria	Yes/No	Lot Numbers
Drilling saddle/main tap approved material and colour		
Drilling Completed in accordance with standards		
Comments:		,
For Each Drinking Water & Recycle	d Water Property	Service
Criteria	Yes/No	Lot Numbers
Service pipe, PE Adaptor, copper riser approved material/colour		
Separation/exclusion of other services achieved		
Hydrostatic water test to 150kPA		
Cross connection control – Flow Test		
Identification tape affixed		
Sand barrier and backfilling to standard		
Stakes/ tape marking both services		
Comments:		
Inspectors Cri	teria	
Criteria	Yes/No	Lot Numbers
Locking Device installed on each recycled water meter tap		
Completed tag attached to each recycled water meter tap		
Protective bag placed around recycled water meter tap, lock and tag		