# STS 903 Appendix 3. Schedule A – Water, Recycled Water and Sewer Pipes

| Contractor | | | | Contract No | | | Date Works Complete | | |
|---|---|---|---|---|---|---|---|---|---|
| **Ref Drawing**<br><br>Note 1 | **Pipe Material**<br><br>Note 2 | **Pipe Lining**<br><br>Note 3 | **Structured Wall**<br><br>Note 4 | **Series**<br>**(if applicable)** | **Pressure Class (PN)** | **Stiffness Class (SN)**<br><br>Note 5 | **Joint System**<br><br>Note 6 | **Manufacturer** | **Supplier** |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |

| | |
|---|---|
| Note 1 | Drawing number or other reference if applicable |
| Note 2 | DI (Ductile Iron) CI (Cast Iron) S (Steel) PVC-U PVC-M PVC-O PE (Polyethylene) PP (Polypropylene) GRP ABS Cu RC VC |
| Note 3 | If applicable - CL (Cement Lined) FBPE (Fusion Bonded Polyethylene) PL (Plastic lined - e.g.: plastiliner for concrete pipes) |
| Note 4 | If applicable - Profile, Sandwich |
| Note 5 | Required for PVC non-pressure pipe (e.g.: SN6, SN8) and all GRP (e.g.: SN5000 or SN10000) |
| Note 6 | RRJ (Rubber ring joint) W (Welded) RRJL (Rubber ring joint with locking segments e.g.: 'Tyton-Lok') MC (Mechanical coupling) EF (Electrofusion welded) LJ (Lead joint) SCJ (Solvent cement joint) |

| Hunter Water Use Only | Hunter Water Representative | | Project/Task No. | | SWIMS Reference | |
|---|---|---|---|---|---|---|