STS 903 Appendix 4. Schedule B – Water and Sewer Pipes Rehabilitation

Contractor			Contract No			Date Works Complete	
Ref/Drawing/MHs Note 1	**Host Pipe Material** Note 2	**Replacement Pipe System** Note 3	**Material Class** Note 4	**Pressure Class (PN)**	**Technology** Note 5	**Junction/Lateral Sealing Method** Note 6	**Liner Trade Name**

Note 1	Drawing number, upstream and downstream MH or MS numbers or other reference if applicable
Note 2	DI (Ductile Iron) CI (Cast Iron) S (Steel) PVC-U PVC-M PVC-O PE (Polyethylene) PP (Polypropylene) GRP ABS Cu RC VC
Note 3	PE (Polyethylene) ERIF (Epoxy Resin Impregnated Felt) PRIF (Polyester Resin Impregnated Felt) EP (Epoxy – sprayed or spread)
Note 4	If applicable – generally for PE only e.g.: 80B
Note 5	PC (Pipe Cracking) SL (Slip Lining) CIPL (Cured-in-place liner) CF (Close Fit Liner) SW (Spiral Wound) SWL (Swage Lining) PJ (Pipe Jacking) PEAT (Pipe Eating)
Note 6	None PU (Polyurethane Grout) CF (Cementitious Fully grouted annulus) EP (Epoxy) THJL (Top Hat Junction Liner) FJL (Full Junction Liner)

Hunter Water use only	Hunter Water Representative		Project/Task No.		SWIMS ref.	